
Tc-99 Investigation at INTEC Phase I Results December 18, 2003 Idaho Completion Project Bechtel BWXT Idaho, LLC


Idaho Completion Project

Beolital BWXT Ideho, LLC

Background Information

- Tc-99 detected in well Tank Farm Aquifer Well (ICPP-MON-A-230) during routine sampling
 - Tc-99 = 2,220 pCi/L (2,110 pCi/L in duplicate) in sample from 5/13/03
 - Re-sampling on 8/11/03 confirmed the May results
 - EPA & IDEQ notified on 8/14/03
- Drinking water MCL for Tc-99 is 900 pCi/L
- INTEC drinking water results: Non-detect (<3.23 pCi/L)
- INTEC raw (process) water results:
 - 2001 raw water sampling results: 23.6 pCi/L (CPP-01 & -02 blend)
 - 1995 raw water wells: CPP-01 = 31 pCi/L; CPP-02 = 1.1 pCi/L







Bechtel BWXT Ideho, LLC


Completed Phase I Tasks:


- Supplemental Tc-99 Work Plan
- Monthly groundwater sampling of TF-Aquifer Well
- Raw water sampling at CPP-1 and CPP-2
- Archived water sample analysis from selected INTEC wells for Tc-99
- · Perched water & lysimeter sampling
- Evaluation of TF-Aquifer Well construction
- · Review vadose zone stratigraphy
- Neutron logging and colloidal borescope logging of TF-Aquifer Well
- · Pumping test at TF-Aquifer Well
- · Core sampling and analysis
- · Capture zone analysis of INTEC supply wells
- Evaluation of Tc-99 source(s) at INTEC


5











Beomai BWXT Idaho, LLC

Pumping Test Results

- Over 16,000 gallons of groundwater pumped during the 5-hour pumping test
- Aquifer is highly permeable at this location (K=4000 ft/day)
- Tc-99 concentrations declined slightly with higher pumping rates
- Persistence at concentrations above 2000 pCi/L indicates that Tc-99 is present over a substantial volume of the aquifer

Donalded BUSYT Idebe 110

Evaluation of potential Tc-99 source(s) at INTEC

- Ratios of Tc-99, H-3, and nitrate in groundwater and waste streams were used to "fingerprint" various sources of Tc-99
- Contaminant ratios at TF Aquifer Well resemble those in past releases in the vicinity of the Tank Farm (i.e. CPP-31, CPP-28, CPP-79)
- Contaminant ratios at other INTEC monitor wells resemble ratios in the Service Waste that was previously sent to the former injection well
- Dilute Tc-99 plume downgradient of INTEC probably largely attributable to Service Waste discharge to aquifer at the former injection well

Ratio	Average Aquifer Well	TF Aquifer Well	Combined CPP-28/31 Release
H-3/Tc-99	100	1.7	2.2
NO3/H-3 (g/μCi)	0.1	8.1	4.7
NO3/Tc-99 (g/µCi)	100	14	10

13

14

Recital BWXT Ideho, LLC Tank Farm Soils Legend Read and Railorge Farea CPP-30 CPP-31 CPP-32 CPP-32 CPP-33 CPP-32 CPP-33 CPP-34 CPP-35 CPP-35 CPP-36 CPP-36 CPP-37 CPP-37 CPP-37 CPP-37 CPP-38 CPP

Bechal BWXT Ideha, LLC

Summary of Phase I Results

- Tc-99 in SRPA is not attributable to downhole cross-contamination from installation of the MON-A-230
- Tc-99 was not detected in core samples
- Aquifer is very permeable at this location
- Tc-99 appears to have been present in the SRPA beneath northern portion of INTEC for many years
- Most likely source of the Tc-99 in the groundwater in the vicinity of this monitor well appears to be from past releases that occurred at the Tank Farm.
- Most likely mechanism for transport of Tc-99 to the aquifer is downward movement of contaminated water through the vadose zone to the water table
- Former INTEC injection well likely constituted an earlier source of Tc-99 to the aquifer; but groundwater concentrations were far below the MCL

15

Idaho Completion Project Bochtel BWXT Toleho, LLC

Recitol BWXT Ideba LLC

Tc-99 Phase II Path Forward

- Phase II performed under OU 3-13 Group 4 Perched Groundwater
 - Likely source of contamination is perched groundwater
 - Established Remedial Action Objectives
 - Meet groundwater cleanup standards in the SRPA at the INTEC perimeter fence by 2095
 - Similar scope and DQOs as existing work plan [Group 4 Monitoring System/Installation Plan (MSIP)]

17

Idaho Completion Project

Beomai BAXT Idaho, LLC

Tc-99 Phase II Scope


Scope

- Two new well sets south of tank farm (described in MSIP)
 - Shallow perched, deep perched, and aquifer skimmer well
- Groundwater sampling and analysis (described in MSIP)
- Colloidal borescope survey (new scope to MSIP)

Satisfies existing Group 4 DQOs

 COC flux to the SRPA reduced following the percolation pond relocation to meet SRPA MCL's by 2095?

18



Renktel PART Ideko I I i

Other Projects Supported by Tc-99 Phase II Investigation

- Group 4 Perched Groundwater
 - Perched water impacts to the SRPA
- OU 3-14 Tank Farm RI/FS
 - Model calibration
 - Groundwater impacts
 - Future monitoring
- INTEC Final Groundwater Decision
 - Wells sited in expected highest contamination areas

Donahtel BISTYT Idaha I I C

Group 4 with Tc-99 Phase II Schedule

- FY04
 - Complete modifications to Group 4 MSIP
 - Prepare drilling bid package
- FY05
 - Work planning and well siting
 - Well drilling and installation
 - Colloidal borescope survey
- FY06 FY07
 - Groundwater Monitoring
 - Update WAG 3 Vadose Zone Numerical Model
- FY08
 - Finalize Group 4 Monitoring Report/Decision Summary

21

Idaho Completion Project Bechtel BWXT Idaho, LLC

Bachtel BWXT Ideho, LLC

- Tc-99 information:
 - Fission product present in SNF
 - Half life: 212,000 yrs
 - Relatively mobile in water as pertechnetate anion (TcO₄⁻) (similar to I-129 and tritium)
- First Tc-99 monitoring of aguifer in 1991-92 by USGS:
 - Showed ~53 square mile Tc-99 plume map extending from ICPP to beyond south INEEL boundary near Big Southern Butte
 - Estimated a total of ~15 Ci Tc-99 in the aguifer
 - Concluded that Tc-99 behaves conservatively during transport in SRPA
- MON-A-230 well construction information:
 - Location:
 - · 300 feet north of Tank Farm northern fence
 - · 750 feet inside the northern INTEC fence
 - Installed 2001 to a total depth of 503 feet (screened 443'-483')
 - Depth to water: 463 feet on 5/13/03 (skimmer well)
 - First groundwater sample collected May 13, 2003

Idahe Completion Project

Beomai BWXT Idaho, LLC Summary of Tc-99 Concentrations in Groundwater

Well	Sample	Sample	Laboratory	Tc-99	Uncertainty	MDA (pCi/L)	
	Date	Collected		Concentration	(pCi/L, ± 1 sigma)		
		by		(pCi/L)			
MON-A-230	05/13/03	INEEL	GEL	2,220	37.7	16.0	
MON-A-230	05/13/03	INEEL	GEL	2,110 ^a	32.4	6.75	
MON-A-230	08/11/03	INEEL	GEL	2,840	43.4	8.18	
MON-A-230	08/11/03	INEEL	GEL	2,770a	42.2	7.94	
MON-A-230	08/11/03	INEEL	STL	2,630	260	3.0	
MON-A-230	08/11/03	INEEL	STL	2,000	200	1.0	
MON-A-230	08/11/03	USGS	RESL	2,340	10	NR	
				2,290 ^b	110	NR	
MON-A-230	08/11/03	USGS	ISU	2,417	4.3	NR	
MON-A-230	09/24/03	INEEL	GEL	2,580	40.0	19.1	
MON-A-230	09/24/03	INEEL	GEL	2,140°	31.7	13.8	
MON-A-230	10/13/03	INEEL	GEL	2,810	48.9	15.6	
MON-A-230	10/13/03	INEEL	GEL	2,860a	49.8	15.7	
MON-A-230	10/13/03	INEEL	RESL	2,460	10	NR	
MON-A-230	10/13/03	INEEL	RESL	2,350°	10	NR	
MON-A-230	11/12/03	INEEL	GEL	2,420	42.0	16.8	
MON-A-230	11/12/03	INEEL	GEL	2,120°	36.9	16.2	
CPP-1	10/02/03	INEEL	GEL	44.7	3.09	7.87	
CPP-1	10/13/03	INEEL	GEL	26.3	2.10	6.07	
CPP-2	10/13/03	INEEL	GEL	0.797	1.45	4.84	

a. Field duplicate.
 b. Lab duplicate (repeat analysis).

Note: Values shown in gray shading are preliminary (unvalidated) results that may be revised.

NR = not reported or unknown

NK = not reported or unknown GEL = General Engineering Laboratories, Charleston, South Carolina INEEL = Idaho National Engineering and Environmental Laboratory ISU = Idaho Stute University RESL = Radiological and Environmental Sciences Laboratory, INEEL STL = Severn-Trent Laboratories, St. Louis, Missouri USGS = U.S. Geological Survey

aaioi	nucli	de	Re	sult	s fo	or TF	Aquit	er	We	// Bach	tel BWXT	idaho, LLC	
	Radionuclide	Sample Result	Sample	Validation Flag	Sample	Sample Date	Radionuclide	Sample Result	Sample	Validation Flag	Sample Units	Sample Date	
	Americium-241	-0.01	0.00	U	PCVL	05/13/2003	Plutonium-239/240	0.00	0.01	U	PCI/L	05/13/2003	
	Americium-241	0.01	0.01		PCVL	10/13/2003	Plutonium-239/240	0.08	0.04		PCVL	10/13/2003	
	Americium-241	0.02	0.02		PCVL	10/13/2003	Plutonium-239/240	-0.02	0.01		PCVL	10/13/2003	
	Carbon-14	1.27	1.12	U	PCVL	05/13/2003	Plutonium-241	-0.28	1.68	U	PCVL	05/13/2003	
	Carbon-14	0.69	0.90	U	PCVL	05/13/2003	Plutonium-241	-2.27	2.77		PCVL	10/13/2003	
	Cerium-144	-4.75	7.07	U	PCVL	05/13/2003	Plutonium-241	-2.69	3.02		PCI/L	10/13/2003	
	Cerium-144	8.41	9.76		PCVL	10/13/2003	Potassium	4420.00			UG/L	05/13/2003	
	Cerium-144	-0.37	7.38		PCVL	10/13/2003	Potassium	4480.00			UG/L	05/13/2003	
	Cesium-134	-1.48 -1.69	1.13	U	PCVL	05/13/2003	Radium-226 Radium-226	0.34	0.17		PCI/L PCI/I	10/13/2003	
	Cesium-134				PCVL	10/13/2003		0.88	0.24				
	Cesium-134 Cesium-137	-0.45 0.53	1.71	U	PCVL	10/13/2003	Radium-228 Radium-228	-0.26 -0.09	0.20		PCI/L PCI/L	10/13/2003	
-	Cesium-137	-0.54	1.40	U	PCVL	10/13/2003	Ruthenium-106	-7.58	8.02	U	PCVL	05/13/2003	
	Cesium-137	8.20	5.94		PCVL	10/13/2003	Ruthenium-106	-17.80	11.20	0	PCVL	10/13/2003	
	Cobalt-60	-2.61	1.22	U	PCVL	05/13/2003	Ruthenium-106	9.75	13.50		PCVL	10/13/2003	
	Cobalt-60	0.83	1.19	· ·	PCVL	10/13/2003	Silver-108m	-0.88	0.99	U	PCVL	05/13/2003	
	Cobalt-60	-0.29	1.49		PCVL	10/13/2003	Silver-108m	-1.39	1.22	J	PCVL	10/13/2003	
	Europium-152	-0.32	2.79	U	PCVL	05/13/2003	Silver-108m	-1.08	1.39		PCVL	10/13/2003	
	Europium-152	0.72	4.00		PCVL	10/13/2003	Silver-110m	-0.40	0.87	U	PCVL	05/13/2003	
	Europium-152	7.70	3.89		PCVL	10/13/2003	Silver-110m	-0.11	1.34		PCVL	10/13/2003	
	Europium-154	3.19	2.50	U	PCVL	05/13/2003	Silver-110m	1.33	1.44		PCI/L	10/13/2003	
	Europium-154	9.07	3.64		PCVL	10/13/2003	Strontium-90	7.61	1.05		PCVL	05/13/2003	
	Europium-154	-3.41	3.70		PCVL	10/13/2003	Strontium-90	8.06	1.06		PCVL	10/13/2003	
	Europium-155	-3.12	4.07	U	PCVL	05/13/2003	Strontium-90	8.76	1.09		PCI/L	10/13/2003	
	Europium-155	-0.98	5.46		PCVL	10/13/2003	Technetium-99	2110.00	32.40		PCVL	05/13/2003	
	Europium-155	-4.99	4.41		PCVL	10/13/2003	Technetium-99	2220.00	37.70		PCVL	05/13/2003	
	Gross Alpha	32.70	2.72	J		05/13/2003	Technetium-99	2840.00	43.40		PCVL	08/11/2003	
	Gross Alpha	92.00	5.66		PCVL	10/13/2003	Technetium-99	2770.00	42.20		PCI/L	08/11/2003	
	Gross Alpha	61.50	3.95		PCVL	10/13/2003	Technetium-99	2580.00	40.00		PCI/L	09/24/2003	
	Gross Beta Gross Beta	931.00	19.10 9.30	J	PCVL PCVL	05/13/2003	Technetium-99 Technetium-99	2140.00 2810.00	31.70 48.90		PCI/L PCI/L	09/24/2003 10/13/2003	
	Gross Beta Gross Beta	1120.00	7.46		PCVL	10/13/2003	Technetium-99	2860.00	48.90		PCVL	10/13/2003	
	lodine-129	0.12	0.03		PCVL	05/13/2003	Uranium-233/234	1.91	0.22		PCVL	05/13/2003	
	lodine-129	0.12	0.03	U	PCVL	10/13/2003	Uranium-233/234 Uranium-233/234	1.83	0.22		PCVL	10/13/2003	
	lodine-129	0.08	0.04	U	PCVL	10/13/2003	Uranium-233/234	1.88	0.21		PCVL	10/13/2003	
	Manganese-54	-0.17	0.03	U	PCVL	05/13/2003	Uranium-235	0.19	0.05		PCVL	05/13/2003	
	Manganese-54	1.55	1.13		PCVL	10/13/2003	Uranium-235	0.15	0.05		PCVL	10/13/2003	
	Manganese-54	-0.08	1.48		PCVL	10/13/2003	Uranium-235	0.04	0.02		PCVL	10/13/2003	
	Neptunium-237	0.02	0.04	U	PCVL	05/13/2003	Uranium-238	1.00	0.14		PCVL	05/13/2003	
	Neptunium-237	0.01	0.01	-	PCVL	10/13/2003	Uranium-238	1.32	0.16		PCI/L	10/13/2003	
	Neptunium-237	-0.03	0.02		PCVL	10/13/2003	Uranium-238	1.33	0.16		PCVL	10/13/2003	
	Plutonium-238	-0.01	0.00	U	PCVL	05/13/2003	Zinc-65	-2.98	2.19	U	PCVL	05/13/2003	
	Plutonium-238	0.00	0.01		PCVL	10/13/2003	Zinc-65	-3.33	2.45		PCVL	10/13/2003	
	Plutonium-238	-0.01	0.01		PCVL	10/13/2003	Zinc-65	6.53	3.06		PCI/L	10/13/2003	

